

MARINE CONTRACTING GROUP PHASE II

NW2 - SEAWALL REPLACEMENT WORK PROGRAM FY 2024/2025

START WEEK OF	WALL PRIORITY	LOCATION #	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
	MED	4044	GULFVIEW RD 198	24	21	C
	MED	4006	MARIA CT 123/133/143	142	216	C
	MED	4005	MARIA CT 142/152	126	134	C
	MED	4004	DONNA CT 125/135	101		U
	MED	4054	ROSA LN 2495/2485	99		U
	MED	4057	ROSA LN 2472/2484	78		U
	MED	4058	FLORA LN 2489/2481	70		U
	MED	4049	GULFVIEW RD 151	30		U
6/23/25	MED	4052	CRESENT DR 140/132/124	106		U
6/30/25	LOW	4051	CASA LN 131	96		Ltr
7/7/25	LOW	4048	BAYVIEW RD 2210	30		Ltr
7/14/25	LOW	4047	GULFVIEW RD 2220/2240	68		Ltr
7/21/25	LOW	4001	JAMAICA WAY 2035/2025	258		Ltr
8/11/25	MED	4053	SIERRA LN 2449/2435 - Birds nest delaying	98		Ltr
8/18/25	LOW	4002	JAMAICA WAY 1771	96		Ltr
8/25/25	LOW	4046	GULFVIEW RD 118/110	90		Ltr
9/1/25	LOW	4007	MARIA CT 179/183	82		
9/8/25	LOW	4045	GULFVIEW RD 182/174/166	170		
9/22/25	LOW	4023	VIA SEVILLE 2141/2181	91		
TBD	LOW	4024	VIA SEVILLE 2080/2100/2140	100		
TBD	LOW	4026	EL CERITO CT 2237/2255/2275	156		
TBD	LOW	4027	EL CERITO CT 2111	80		
TBD	LOW	4029	BELVEDERE CT 511/517	97		
TBD	LOW	4032	BELVEDERE CT 280/290	53		
TBD	LOW	4034	DE LIDO CT 341/361	107		
TBD	LOW	4035	DE LIDO CT 381	69		
TBD	LOW	4036	DE LIDO CT 399	45		
TBD	LOW	4037	DE LIDO CT 380/399	54		
TBD	LOW	4040	BELAIRE CT 255	80		
TBD	LOW	4041	BELAIRE CT 355/365/375	88		
TBD	LOW	4013	BAL HARBOR BLVD 515/533/551	104		
TBD	LOW	4012	BELLE CT 1793	138		
TBD	LOW	4011	BELLE CT 1799/1797	220		
TBD	LOW	4010	BOCA RATON CT 1751/1743	142		

START WEEK OF	WALL PRIORITY	LOCATION #	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
			TOTAL	4943	2030	
		LTR	Letter sent			
		U	Under Construction			
		C	Complete			
		HN	Home owner notified			
					Revised	6/27/25