

MARINE CONTRACTING GROUP PHASE II
NE2 - SEAWALL REPLACEMENT WORK PROGRAM FY 2024/2025

START WEEK OF	LOCATION #	WALL PRIORITY	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
	2032	MED	VIA CINTIA 534	126	123	C
	2025	MED	VIA DOLCE VITA 1610/1620	100		U
	2024	MED	VIA DOLCE VITA 1601/1605	109		U
	2013	MED/LOW	BRENDA CT 703/704	224		U
6/23/25	2012	MED	BRENDA CT 704	96		U
6/30/25	2008	MED	SANTA MARGERITA LN 702/706	96		HN
7/7/25	2006	MED	WINWARD CT 1201	130		Ltr
7/21/25	2003	LOW	DON JUAN CT 915/925/935	132		Ltr
8/4/25	2002	LOW	SAN MARINO CT 1580	182		Ltr
8/18/25	2028	LOW	BAL HARBOR BLVD 416	80		Ltr
8/25/25	2018	LOW	BAL HARBOR BLVD 740/760	74		Ltr
9/1/25	2016	LOW	APPIAN DR 1500/1510	37		
9/8/25	2020	LOW	VIA BIANCA 1600/1601	160		
9/22/25	2022	LOW	VIA BIANCA 1660	48		
9/29/25	2007	LOW	VIA TUNIS 601	201		
			TOTAL	1795	123	
		LTR	Letter sent			
		U	Under Construction			
		C	Complete			
		HN	Home owner notified			
					Revised	6/27/25