

MARINE CONTRACTING GROUP PHASE I
NW1 - SEAWALL REPLACEMENT WORK PROGRAM FY 2023/2024/2025

START WEEK OF	WALL PRIORITY	LOCATION	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
	Low	3040	RIO LARGO CT 2527	66	64	C
	Low	3053	COLONY POINT DR 230 236 240	94	93	C
	Low	3044	SANCHO PANZA CT 2810 2814 2818	184	185	C
	Low	3024	LIDO DR 261	45	42	C
	Low	3027	W MARION AVE 2711	42	37	C
	Low	3030	RIO PALERMO CT 2526 2532 2538	163	166	U
	Low	3031	RIO LISBO CT 2542	165		U
	Low	3028	W MARION AVE - POOL 2645	138		U
	Low	3006	TROPICANA DR 77 79	178		U
6/30/25	Low	3013	HIBISCUS CT 2716	130		Ltr
7/14/25	Low	3011	HIBISCUS DR 143	85		Ltr
7/21/25	Low	3016	BAYSHORE CT 155	30		Ltr
7/28/25	Low	3017	CORAL WAY 2886 2892	84		Ltr
8/4/25	Low	3054	COLONY POINT DR 168 174 178 184	244		Ltr
8/25/25	Low	3019	CORAL WAY 2813 2815	82		Ltr
9/1/25	Low	3018	CORAL WAY 2833	80		
9/8/25	Low	3055	COLONY POINT DR 76 80	100		
9/15/25	Low	3009	AQUA CT 2755 2775 2795	106		
9/22/25	Low	3056	COLONY POINT DR 28 32	108		
9/29/25	Low	3057	COLONY POINT DR 1	190		
10/13/25	Low	3005	TROPICANA DR 14	85		
			TOTAL	7659	5770	
		LTR	Letter sent			
		U	Under Construction			
		C	Complete			
		HN	Home owner notified			
					Revised	6/27/25